



AERIAL LIFT OPERATOR CHECKLIST

Items to Be Inspected	OK
Emergency controls are in proper working condition (emergency stop and emergency lowering)	<input type="checkbox"/>
Safety devices are functional (foot pedal, spring lock, etc.)	<input type="checkbox"/>
All safety indicator lights work properly, and notion alarms are functional	<input type="checkbox"/>
Fire extinguisher on platform	<input type="checkbox"/>
All controls function properly, are clean and clearly labeled	<input type="checkbox"/>
Ground operating controls successfully over-ride the aerial controls	<input type="checkbox"/>
Fuel level is acceptable, and the system is not leaking	<input type="checkbox"/>
Hydraulic level is acceptable, and the system is not leaking	<input type="checkbox"/>
Are there any loose or missing parts (Bolts, fasteners, braces, brackets, etc.)	<input type="checkbox"/>
Work platform is clean, dry and clear of debris	<input type="checkbox"/>
Tires, wheels, and lug nuts are in good condition	<input type="checkbox"/>
No defects such as cracked welds, damaged wire harness, or other obvious damage	<input type="checkbox"/>
Slide pad is not worn down	<input type="checkbox"/>
Braking devices are operating properly	<input type="checkbox"/>
The manufacturer's operations manual is stored on the lift (in all languages of the operators)	<input type="checkbox"/>
Boom and lift pivot pins are in good working order	<input type="checkbox"/>
All switch and mechanical guards are in good condition and properly installed	<input type="checkbox"/>
Platform gate and guardrails are in place and in good condition	<input type="checkbox"/>
Other personal protective devices are in good condition	<input type="checkbox"/>
Stabilizers, outriggers, and extending axles function properly	<input type="checkbox"/>
Working lights are operational	<input type="checkbox"/>
Control markings are in place and legible	<input type="checkbox"/>
All manufacturer required inspections of all hydraulic control relief valves and other manufacturer requirements have been completed within the required time period (check inspection sticker on equipment for validation)	<input type="checkbox"/>
Battery indicator shows an acceptable level remaining	<input type="checkbox"/>
The total load is within the rated capacity	<input type="checkbox"/>
AERIAL LIFT INSPECTED BY:	
Signature:	Date:
Is aerial lift safe to operate?	
<input type="checkbox"/> Yes <input type="checkbox"/> No	
Comments:	

